

To,
The Project Director,
Project Implementation Unit,
National Highways Authority of India,
"Shiva Krupa Nivas" Vivekanand Nagar,
2nd Cross Vidyagiri, Near Excellent NEET Academy,
Dharwad – 580 004.

Sub: Four Laning of Hubli-Hospet Section of NH-63 from Km.128+850 to Km. 272+571 (143.721km total length) in the state of karnataka on EPC mode under NHDP Phase-IVB.-
Request for issue of Experience Certificate for the Project for the period upto 31st March 2023 – Reg.

Ref: 1. Authority's Letter No. NHAI/PIU-DWD/32051/AE/2023/1165 dated 04.08.2023
2. Contractor's Letter No. BSC-KNR(JV)/NH-63/NHAI/2022-23/06/4597 dated 24.07.2023
3. AE's Letter No. AA/GADAG/HH/NH-63/2070/2023-24/3148 dated 16.08.2022

Dear Sir,

This has reference to Authority's letter no 1165, 1st cited, wherein Authority has requested Authority's Engineer to submit the comment/recommendation regarding the Contractor's request for issuance of Experience Certificate for the works executed in the Project till 31st March 2023.

M/s. BSCPL Infrastructure Ltd – KNR Construction Ltd (JV) is the EPC Contractor for the Project. The Appointed Date for the Project was declared as 15.03.2017 and the 1095th day from the Appointed Date was the Scheduled Completion Date i.e., 13.03.2020.

Accordingly, the Provisional Certificate has been issued w.e.f. 10.03.2022, for a length of 134.620 Km out of total length of 143.721 Km of the Project Highway. Further completion certificate has recommended vide AE's letter no. 7122 dated 21st January 2023 for a length of 142.465 Km out of 143.721 of the Project Highway. Currently, the Project is under Operation & Maintenance period / DLP.

We have reviewed the EPC Contractor's request and accordingly the draft format of Experience Certificate for the works executed up to 31.03.2023, is enclosed herewith for Authority's perusal.

Thanking and assuring you of our best Services & Cooperation at all times.

With regards,




A. B. Rajendra Prasad
Team Leader
Aarvee Associates Architects Engineers & Consultant Pvt Ltd

Encl: As stated above.

Cc: 1. The Authority's Engineer, Aarvee Associates, Hyderabad.
2. M/S BSCPL Infrastructure Ltd –KNR Constructions Limited (JV).

EXPERIENCE CERTIFICATE - DRAFT

The Salient features of the Project and the works executed up to 31st March 2023, as certified by Authority's Engineer in Stage Payments is tabulated as below :

1	Name of work	Four Laning of Hubli – Hospet Section of NH-63 from Km. 128+850 (Design Km. 128+850) to Km. 267+000 (Design 272+571) in the state of Karnataka Under NHDP Phase IV B
2	Place & State	Hubli to Hospet in the State of Karnataka
3	Length of Project (in km) (Original)	143.721
4	Length of Project (in km) (Revised)	143.721
5	Project Awarded to	M/s. BSCPL Infrastructure Ltd – KNR Constriction Ltd (JV),Office at M. No. 8-2-502/1/A, JIVI Towers, Road No. 7, Banjara Hills,Hyderabad – 500034, Andhra Pradesh
6	Percentage of Participation (Indicate Share of all Partners)	BSCPL Infrastructure Ltd – 50%KNR Construction Ltd – 50%
7	Name of the Employer	THE NATIONAL HIGHWAYS AUTHORITY OF INDIA,G-5 & 6, Sector 10, Dwaraka, New Delhi – 110075
8	Name of the Authority's Engineer	M/s. AARVEE Associates Architects Engineers & Consultant Pvt. Ltd.,H.No. 203/8B/2, Totaneela sadan, Mulgund Road, Siddalinga Nagar, Manvi Plot, 2 nd Main Cross, Gadag – 582101 Karnataka. Tel: 08372 – 235960; email:ae2070gadag@aarvee.net
9	Letter of Acceptance No & Date	NHAI/Hub-Hos/NHDP-IV/3/2012/86659 dated 08.08.2016
10	Contract Agreement No. & Date	IN-DL881234817770680 & 29.08.2016
11	Commencement Letter No & Date	NHAI/RO-BNG/14035/5/2017-18/394 dated 08.05.2017
12	Contract Period	1095 Days
13	Appointed Date / Commencement Date	15.03.2017



14	Scheduled Date of Completion (SPCD)	13.03.2020					
15	Extension of Time	EOT-1	EOT-2	EOT-3	EOT-4		
	EOT LETTER NO.	NHAI/RO-BNG/ 14035/10/2019- 20/4744, dated 11.02.2020	NHAI/RO-BNG/ 14035/2020- 21/2629, dated 19.10.2020	NHAI/PIU-DWD/ 32044/2021- 22/2604, dated 18.12.2021	NHAI/PIU-DWD/ 32044/2022-23/2763, dated 09.01.2023		
16	EOT SANCTIONED	03.12.2020(Approved)	10.04.2021(Approved)	22.04.2022 (Recommended & Approval awaited)	30.11.2022 (Recommended & Approval awaited)		
	Date of completion Revised	In Progress					
17	Contract Value (Rs. Crores)	1334.70					
18	Contract Value Revised (Rs. Crores)	In progress					
		2017-18	2018-19	2019-20	2020-21	2021-22	2022-23
19	Value of Work Done (Rs. Crores)	102.81	392.04	298.62	240.48	220.99	51.44
	% (Percentage) Value of work done	7.7%	29.4%	22.4%	18.0%	16.52%	3.86%
20	Total Value of work completed (Rs. Crores)	1306.38					
21	Total % (Percentage) of Value work Completed)	97.88%					
22	Balance Value of Works to be executed (Rs. Crores)	28.32					
23	Balance percentage of Work to be executed (%)	2.12%					



Financial Year wise Executed quantities as certified in Stage Payments up to 31.03.2023:

Sl. No	Description	Unit	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	Total
1	Earthwork up to top of the Sub-Grade	KM	48.525	38.694	29.371	17.118	8.699	0.963	143.340
2	Granular work (sub-base, base, shoulders)	KM	39.227	46.609	27.012	18.933	10.15	1.174	143.105
3	Dry Lean Concrete for Rigid Pavement	KM	26.233	53.904	35.548	14.507	11.242	1.446	142.880
4	Pavement Quality Concrete for Rigid Pavement	KM	-	68.092	35.760	22.905	14.317	1.782	142.856
5	Box/Slab/Pipe Culverts	Nos.	132.5	65.8	32.775	23.50	32.25	23.10	310.125
6	Minor Bridges	Rm	74	224.197	385.009	140.842	68.562	11.99	904.6
7	Major Bridges	Rm	-	365.680	434.800	200.120	-	-	1000.600
8	ROB	Rm	-	-	-	102.400	-	-	102.400
9	LVUP/VUP/CUP/GS	Nos.	-	4.000	6.000	6.000	-	-	16.000
10	Service/Slip Roads	Km	-	1.690	11.632	8.220	8.699	1.530	31.771
11	RCC Lined Drain	KM	-	2.656	8.454	4.914	6.665	2.545	25.234
12	RE Wall	KM	-	0.76	0.901	6.254	5.698	0.668	14.281
13	Unlined Drain	KM	-	-	38.000	75.560	2.943	25.568	142.071
14	Building(Toll plaza-2)	Nos.	-	-	-	0.94	0.78	0.28	2.00
15	Rest Area-4	Nos.	-	-	-	0.50	1.255	0.945	2.70
16	Bus Bays	Nos.	-	-	-	14.000	11.9	2.8	28.70
17	Truck lay-bye	Nos.	-	-	-	-	2.85	0.15	3.00
18	Structures (Elevated sections, reinforced earth)	Rm	-	-	-	-	95.60	-	95.60
-	Total Value of work executed.	Rs. in Millions	1028.150	3920.410	2986.220	2404.754	2209.866	513.97	13063.37



Financial year wise Value of work executed for Major & Minor Bridges as per Authority's Engineer certified Stage Payments up to 31.03.2023:

Sl. No	Description	No's	Estimated Cost (Crores)	Value of work Executed (Crores)						Total
				2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	
1	Minor Bridges	56	82.75	6.78	20.57	35.32	12.92	6.15	0.33	82.07
2	Major Bridges	6	39.25	3.28	21.96	9.71	0.17	3.85	0.14	39.11
3	LVUP / VUP / CUP / GS / Cloverleaf	17	53.13	-	15.01	16.46	15.86	5.80	0.00	53.13

