



## ಬೆಂಗಳೂರು ಅಭಿವೃದ್ಧಿ ಪ್ರಾಧಿಕಾರ

Bangalore Development Authority

No.BDA/EE(N)/W.D/2023-24/183

Office of the Executive Engineer  
North Division

Bangalore Development Authority  
BDA Shopping Complex,  
R.T.Nagar, Bangalore-560032

Dated: 30.05.2023

### WORK DONE CERTIFICATE

Name of work: Improvements, Formation & Metalling of Roads, Construction of RCC Drains, culverts & SW Drains in 13 Villages of Arkavathy Layout.

\*\*\*\*\*

This is to certify that M/s.BSCPL Infrastructure Limited, M.No.8-2-502/1/A, JIVI Towers, Road No.7, Banjara Hills, Hyderabad has executed the above work which is nearing completion.

The Salient features of the work executed during the year 2017-18, 2018-19, 2019-20, 2020-2021,2021-22 & 2022-23 is given below.

Sl. No.	Description	Remarks
1	Agreement No.	: 01/19.06.2017
2	Date of Commencement	: 22.06.2017
3	Due date of Completion as per agreement	: 31.08.2022
4	Revised date of completion	: 31.08.2022 (Approval Accorded for extension of time without penalty)
5	Contract Price	: Rs.234,17,21,000.00
6	Revised Contract Price	: Rs.227,03,39,099.20
7	Work done during 2017-18	: Rs. 104,42,53,000.00
8	Work done during 2018-19	: Rs. 59,90,60,000.00

Kumal. G

30/05/2023

Executive Engineer  
North Division

B.D.A. Complex, R.T Nagar  
B. D. A

9	Work done during 2019-20	: Rs. 36,57,81,402.00
10	Work done during 2020-21	: Rs. 11,68,86,000.00
11	Work done during 2021-22	: Rs. 1,30,61,000.00
12	Work done during 2022-23	: Rs. 11,37,30,033.00
13	Final Financial Progress	: Rs. 225,27,71,435.00
14	Present Status	: Work Completed.

### DETAILS OF WORK EXECUTED

Sl. No	Item No	Description	Unit	Qty Executed During 2017-18	Qty Executed During 2018-19	Qty Executed During 2019-20	Qty Executed During 2020-21	Qty Executed During 2021-22	Qty Executed During 2022-23	Total Final Qty
1	2	3	4	5	6	7	8	9	10	11
1	2 & 11	Earth work excavation in all types of soil	Cum	2,09,870.17	1,46,893.66	4,060.34	68,393.10	1,00,065.28	25,009.51	5,54,292.07
2	4	Construction of Of Embankment and Subgrade	Cum	1,70,556.88	71,441.93	569.93	26,472.34	70,727.64	22,260.52	3,62,029.23
3	10	Construction of Of Earthen Shoulders	Cum	15,819.76	6,881.31	0.00	10,552.48	9,680.53	2712.77	45,646.85
4	7	Granular Sub Base(GSB)	Cum	35,190.20	22,761.57	0.00	8,283.73	12,954.55	6760.44	85,950.49
5	8	WBM(G II)	Cum	25,971.33	16,749.13	0.00	6,377.74	8,690.50	5127.14	62,915.84
6	9	WBM(G III)	Cum	12,965.45	7,964.77	0.00	3,626.12	4,496.97	2580.45	31,633.76
7	EIRL-1	Wet Mix Macadam (WMM)	Cum	-	2,095.97	829.94	-	5283.7	2,594.56	10,804.17
8	EIRL-2	Providing & Applying Primer coat	Sqm	-	11,659.41	0.00	-	17,250.65	17,297.10	46,207.16
9	EIRL-4	Dense Bituminous Macadam(DBM)	Cum	-	615.46	0.00	-	811.47	789.66	2,216.59
10	EIRL-3 & 5	Providing & Applying Tack Coat	Sqm	-	22,479.02	0.00	-	30,509.43	36,135.14	89,123.59
11	EIRL-6	Bituminous Concrete(BC)	Cum	-	406.19	0.00	-	634.82	631.73	1,672.74
12	14	PCC(1:4:8)	Cum	-	3,706.19	0.00	212.07	1598.97	0.00	5,517.23
13	15	PCC(1:3:6)	Cum	17,662.55	5,642.15	144.75	1,117.69	2,838.64	673.77	28,079.56

*Kumal. G*  
 30/05/2023  
 Executive Engineer  
 North Division  
 B.D.A. Complex, R.T. Naga,  
 B. D. A.

14	19	M - 20	Cum	34,954.05	20,340.37	180.99	3,063.93	8,556.59	1611.83	68,707.76
15	20	M -25	Cum	1,038.91	914.11	184.98	396.17	1,041.85	105.03	3,681.05
16	18	TMT Steel	Ton	2,555.32	1,708.72	30.00	269.65	879.9	97.97	5,541.56
17	16&17	Shuttering	Sqm	3,76,919.92	1,32,887.47	2,271.66	28,026.32	77,915.22	10304.56	6,28,325.15
18	13	Boulders	Cum	-	6,438.94	36.06	248.84	3,359.58	0.00	10,083.42

The certificate is issued at the request of the contractor.

Kumal, G 30/05/2022  
 Executive Engineer,  
 North Division,  
 B.D.A. CBDA, Bangalore  
 Bangalore

Copy to M/s.BSCPL Infrastructure Limited, M.No.8-2-502/1/A, JIVI Towers, Road No.7, Banjara Hills, Hyderabad-500034 for information.