



भारतीय राष्ट्रीय राजमार्ग प्राधिकरण

(सडक परिवहन और राजमार्ग मंत्रालय)

National Highways Authority of India

(Ministry of Road Transport & Highways)

पकाई : 3ए व 3बी, द्वितीय तल, अमूल बिल्डिंग, निकट देना बैंक, वेजलपुर रोड, जीवराज पार्क, अहमदाबाद - 380 051

PIU : 3A & 3B, 2nd Floor, Amul Building, Nr. Dena Bank, Vejalpur Road, Jivraj Park, Ahmedabad - 380 051

Tel. : 079-26821062

26821063

E-mail : ahd@nhai.org

No. NHAI/PIU-Ahmedabad/NH-59/2016/ 2339

Date: 13/07/2016

To,
The Acting Project Director,
BSCPL Godhra Tollways Ltd, NH-59,
At-Toll Plaza Building, At Village Bhatwada,
Taluka Devgadhi Baria, District Dahod.

Sub: Four Laning of Godhra to Gujarat/Madhya Pradesh Border section of NH-59 from Km. 129.300 to Km. 215.900 in the State of Gujarat on Design, Build, Finance, Operate and Transfer (DBFOT) basis under NHDP Phase-III:
Certificate of Experience for the EPC Contractor.

Ref: (1) Your office Letter No. BGTL/IE/NH-59/2016-17/1141 dated 12/07/2016
(2) Independent Engineer's Letter No. MSV/PRJ/SO/170/NHAI/IE/GOD-GUJ/2016-17/C-246 dated 12/07/2016

Sir,

With reference to above subject, please find enclosed herewith certificate of experience as requested by your office vide letter dated 12/07/2016 which is duly certified & recommended by Independent Engineer vide his office above referred letter (2).

This Certificate is issued for tender purpose only.

Thanking you,

Yours faithfully,


General Manager (Tech) 13/7/16
and Project Director
PIU-Ahmedabad

Encl: As said above

Copy to:

- CGM (Tech) & RO (Gujarat), NHAI, Infocity, Gandhinagar for kind information, please. (along with enclosures)
- Shri S. K. Yadav, Manager (Tech), NHAI, PIU-Ahmedabad for information.
- The Team Leader, M/s MSV International, Inc., 101, Vithalesh Apartment, In front of Utsav Bungalows, Bamroli Village, Godhra-389001. District Panchmahal for information.



Head Office : G-5 & 6, Sector-10 Dwarka, New Delhi - 110075 website : <http://www.nhai.org>

मुख्यालय : जी-5 व 6, सेक्टर-10, द्वारका, नई दिल्ली - 110 075



भारतीय राष्ट्रीय राजमार्ग प्राधिकरण

(सड़क परिवहन और राजमार्ग मंत्रालय)

National Highways Authority of India

(Ministry of Road Transport & Highways)

पकार्ड : 3ए व 3बी, द्वितीय तल, अमूल बिल्डिंग, निकट देना बैंक, येजलपुर रोड, जीवराज पार्क, अहमदाबाद - 380 051

PIU : 3A & 3B, 2nd Floor, Amul Building, Nr. Dena Bank, Vejalpur Road, Jivraj Park, Ahmedabad - 380 051

Tel. : 079-26821062

26821063

E-mail : ahd@nhai.org


Experience Certificate

This is to certify that **M/s BSCPL Infrastructure Limited**, having its Registered Office at M.No.8-2-502/1/A, JIVI Towers, Road No.7, Banjara Hills, Hyderabad - 500 034 have been executed the work of "**Four laning of Godhra to Gujarat/Madhya Pradesh Border Section of NH-59, from km 129.300 to km 215.900 in the state of Gujarat on design, Build, Finance, Operate and Transfer ("DBFOT") basis under NHDP III**" as EPC Contractor.

The Concession Agreement for the said work was signed on 25.02.2010 between the **National Highways Authority of India** (the Employer) and **M/s BSCPL Godhra Tollways Limited** (the Concessionaire), which is 100% subsidiary of M/s BSCPL Infrastructure Limited. **M/s BSCPL Infrastructure Limited** have been executing the above work including design & construction on lump sum turnkey basis vide EPC agreement dated 21.06.2010 between M/s BSCPL Infrastructure Limited & M/s BSCPL Godhra Tollways Limited for Rs.655.00 Cr. The date of commencement of Work/Appointed Date is 01.03.2011 with a stipulated completion period of 910 Days i.e. scheduled project completion date is 26.08.2013 The Provisional Completion Certificate/*PCOD* for 78.271 km (89.86%) of total Project length has been issued by the Independent Engineer on 31.10.2013. Further the Provisional Completion Certificate-2 for 85.467 km (98.12%) of Project length has been issued by independent Engineer on 25.09.2015 and final Completion Certificate was issued w.e.f 29.06.2016 for entire project length. The quantities of major items and value of work executed financial year wise are as detailed below:-

1	Name of work	4 laning of Godhra to Gujarat/Madhya pradesh Border section of NH-59 from km 129.300 to km 215.900 in the state of Gujarat on EPC Basis.
2	Place & State	Godhra & Gujarat
3	Length of Project	87.102 Km
4	Project Awarded to	M/s BSCPL Infrastructure Limited.
5	Percentage of Participation (Indicate Share of all Partners)	100%
6	Name of the Employer (Address - Phone no - Email address)	M/S BSCPL GODHRA TOLLWAYS LIMITED, M.NO 8-2-502/1/A, JIVI TOWERS ROAD NO -7 BANJARA HILLS, HYDERABAD-500034
7	Name of the Engineer (Address - Phone no - Email address)	M/S MSV International Inc. private Ltd. D-7, South city-I, Gurgaon-122002. Ph no:- 0091-124-4002603, 04, 4671200 Email address:- info@msvgroup.com
8	Letter of Acceptance No & Date	BGTL/HO/EPC-BSCPL/2010-11/13, dated 30-01-2010
9	Contract Agreement No. & Date	AF 313369, Dated 21 st June 2010
10	Commencement Letter No & Date	BSCPL/BGTL/2010-11/1, DATED 03-02-2010
11	Contract Period	910 days

Cont...2



Head Office : G-5 & 6, Sector-10 Dwarka, New Delhi- 110075 website : <http://www.nhai.org>


मुख्यालय : जी-5 व 6, सैक्टर-10, द्वारका, नई दिल्ली - 110 075

(2)

12	Date of completion Actual	26-08-2013
13	Extension of Time	31/03/2016
14	Date of completion Revised	31/03/2016
15	Contract Value Original	655.00
16	Contract Value Revised	693.68
19	Total Value of Work completed	693.68
20	Total % (Percentage of Value Work Completed)	100%
21	Balance Value of Work to be executed	0
22	Balance Value of Work to be executed %	0%
23	Comments on the capabilities of the contractor.	
	a) Technical proficiency	Good (Satisfactory)
	b) Financial soundness	Good (Satisfactory)
	c) Quality of work (indicate grading)	Good (Satisfactory)
	d) Mobilization of adequate T&P	Good (Satisfactory)
	e) Mobilization of manpower	Good (Satisfactory)
	f) General behaviour	Good (Satisfactory)

Executed Quantities year wise:-

Sl no	Description	Unit	2010-11 (Up to Mar'11)	2011-12 (Up to Mar'12)	2012-13 (Up to Mar'13)	2013-14 (Up to Mar'14)	2014-15 (Up to Mar'15)	2015-16 (Up to Mar'16)	Total
1	Road Works								
2	Clearing & Grubbing	Hect	54.07	265.07	103.97	4.21	15.34	0.00	442.66
3	Earthwork								
4	Excavation in Ordinary / Hard / Soft Rock	Cum	0	14227	81773	0	0	0	96000
5	Excavation in Soil	Cum	0	616427	595758	424205	50420	0	1686810
6	Subgrade	Cum	77511	451822	455007	118854	113774	9586	1226554
	Embankment	Cum	56158	1088486	941389	212997	157993	6384	2463407
	Granular Subbase	Cum	19272	125561	168005	48234	28425	10527	400024
	Wet Mix Macadam	Cum	0	0	18306	45261	12068	8054	83689
	Asphaltic work								
	Dense Bituminous Macadam	Cum	0	0	4958	10874	5539	2216	23587
	Bituminous Macadam	Cum	0	0	0	0	0	0	0
	Bituminous Concrete	Cum	0	0	934	6620	1022	2933	11509



Cont...3

(3)

Sl no	Description	Unit	2010-11 (Up to Mar'11)	2011-12 (Up to Mar'12)	2012-13 (Up to Mar'13)	2013-14 (Up to Mar'14)	2014-15 (Up to Mar'15)	2015-16 (Up to Mar'16)	Total
	Semi Dense Bituminous Concrete	Cum	0	0	0	0	0	0	0
	Prime Coat	Sqm	0	0	73496	197709	26492	20145	317842
	Mix Seal	Sqm	0	0	0	0	0	0	0
	Tack Coat	Sqm	0	0	40256	165500	61970	73325	341051
	Profile Corrective Course	Cum	0	0	0	0	0	0	0
	Pavment Quality Concrete	Cum	0	118374	277975	15128	25598	15434	452509
	Dry Lean Concrete	Cum	2482	91396	128533	6736	13476	11633	254256
	Major & Minor Bridges								
	a) Plain Cement Concrete	Cum	1247	3810	5195	1236	0	99	11586
	b) Reinforced Cement Concrete	Cum	12341	27419	28323	10287	0	1986	80356
	c) Pre Stressed Concrete	Cum	0	940	2821	0	0	0	3761
	Reinforcement								
	a) Reinforcement HYSD Bars	MT	261	3424	6039	1008	579	297	11607
	b) Reinforcement HTS	MT	0	112	143	0	0	0	255
	Foundations								
	a) Sinking of Wells in all dia	LM	0	67	32	0	0	0	100
	b) Structural Steel	LM	0	55	74	0	0	0	129
	c) Pile Foundation								
	(I) 900 mm dia	LM	0	0	0	0	0	0	0
	(II) 1000 mm dia	LM	0	0	0	0	0	0	0
	(III) 1200 mm dia	LM	0	0	1273	313	0	0	1585
	Pipe / Slab / Box culverts								
	Concrete	Cum	5510	5665	3483	0	511	0	15169
	Reinforcement	MT	45	377	71	0	25	0	518
	CR/RR Masonary	Cum	0	0	0	0	0	0	0
	Hume Pipe all dia	Mts	1166	1105	1083	490	502	0	4345
	Drains								
	Unlined Drains	RM	0	0	31824	17998	19085	21000	89907
	Lined Drains								
	Concrete	Cum	0	0	0	0	0	0	0
	Reinforcement	MT	0	0	0	0	0	0	0
	Masonry	Cum	0	0	0	0	0	0	0




Cont...4

(4)

Sl no	Description	Unit	2010-11 (Up to Mar'11)	2011-12 (Up to Mar'12)	2012-13 (Up to Mar'13)	2013-14 (Up to Mar'14)	2014-15 (Up to Mar'15)	2015-16 (Up to Mar'16)	Total
	Covered Drains								
	Concrete	Cum	0	0	8145	9623	1677	1080	20525
	Reinforcement	MT	0	0	101	119	35	23	278
	Masonry	Cum	0	0	0	0	0	0	0
	Retaining Walls								
	RCC Retaining wall	Cum	0	0	0	0	0	0	0
	Reinforce Earth wall (facia)	Cum	0	29211	41714	1872	1176	0	73973
	Buildings								0
	Site Office	Sqm	915	0	0	1017	0	0	1932
	Residential Buildings	Sqm	4688	0	0	0	0	0	4688
	Brick masonay	Cum	561	0	0	1021	0	0	1581
	Others								
	Crushed Aggregates	MT	226936	784562	995385	385619	78634	0	2471136
	Paver Blocks	Sqm	0	0	631	652	0	0	1283
	Boulder Apron (Revertment / Rock Toe)	Cum	0	0	0	5708	0	0	5708
	Stone Pitching	Cum	0	0	0	3428	35000	14220	52648
	Filter Media	Cum	0	0	0	3420	11667	0	15086

Major & Minor Bridges Executed Quantities and Executed Value:-

Sl no	Description	Unit	2010-11 (Up to Mar'11)	2011-12 (Up to Mar'12)	2012-13 (Up to Mar'13)	2013-14 (Up to Mar'14)	2014-15 (Up to Mar'15)	2015-16 (Up to Mar'16)	Total
1	Pedestrian Underpass 13 Nos	Cr.	19.38	56.54	79.62	28.72	20.91	1.9	207.07
	Vehicle Underpass 4 Nos	Cr.							
	Minor Bridges 16 Nos	Cr.							
	Major Bridges 6 Nos	Cr.							
	ROB's 4 Nos	Cr.							
	Fly Overs's 4 Nos	Cr.							



Cont...5

(5)


Sl no	Description	Unit	2010-11 (Up to Mar'11)	2011-12 (Up to Mar'12)	2012-13 (Up to Mar'13)	2013-14 (Up to Mar'14)	2014-15 (Up to Mar'15)	2015-16 (Up to Mar'16)	Total
	a) Structural Excavation in Cum	Cum	42610	47424	11084	0	0	0	101117
	b) Concrete Quantity in Cum	Cum	13588	32169	36340	11523	2630	1986	98235
	c) Sinking in Soils in Mts	Mts	0	25	26	0	0	0	51
	d) Sinking in Soft Rock in Mts	Mts	0	20	0	0	0	0	20
	e) Sinking in Hard Rock in Mts	Mts	0	22	7	0	0	0	29
	f) Reinforcement in MT	MT	261	3424	6039	1008	344	297	11372
	g) Length of Bored Piles (LM)	Mts	0	0	1273	313	0	0	1585
	h) Structural Steel for Super Structure	MT	0	55	74	0	0	0	129
	i) Girders (MT)	MT	0	0	0	1155	2069	481	3705

Sl no	Description	Unit	2010-11 (Up to Mar'11)	2011-12 (Up to Mar'12)	2012-13 (Up to Mar'13)	2013-14 (Up to Mar'14)	2014-15 (Up to Mar'15)	2015-16 (Up to Mar'16)	Total
A	Total Value of work executed in utility Shifting (Electrical Line Shifting)	Cr.	-	0.298	1.27	1.932	2.544	2.816	8.86
B	Value of work executed in Bridges	Cr.	19.38	56.54	79.62	28.72	20.91	1.90	207.07
C	Total Value of work executed including Change of scope & utility Shifting	Cr.	95.80	166.94	299.27	73.73	39.37	18.57	693.68

During execution the performance of the contractor is satisfactory.

This certificate is issued based on the request of **M/s BSCPLIL Godhra Toll ways Limited** vide letter no. BGTL/IE/NH-59/2016-17/1141 dated 12/07/2016 duly certified & recommended by Independent Engineer vide letter no. MSV/PRJ/SO/170/NHAI/IE/GOD-GUJ/2016-17/C-246 dated 12/07/2016.

This Certificate is issued for tender purpose only.


 (S. P. Singh) 13/2/16
 General Manager (Tech.)
 and Project Director
 PIU-Ahmedabad