

Experience Certificate

1	Nature of work	Two Lanning of Muzaffarpur-Sonbarsa section of NH-77 from km 2,300 to km 89,000 in the State of Bihar under NHDP Phase-III on DBFOT (Annuity) basis Project				
2	Place & State	Muzaffarpur/Sitamarhi & Bihar				
3	Length of Project	86,200 KM				
4	Name of the BPC Contractor	BSC-C&C IV				
5	Percentage of Participation (Indicate Share of all Partners)	50%-50%				
6	Name of the Employer /Client (Address - Phone no - Email address)	National Highway Authority of India G-5&6, Sector-10, Dwarka, New Delhi-110075				
7	Name of the Engineer	Intercontinental Consultant and Technocrats Pvt Ltd				
8	Name of the Concessionaire	North Bihar Highway limited				
9	Letter of Acceptance No & Date	NHAI/BOT/11019/19/2004/12560 dated 05.7.2010.				
10	Date of Signing of Concession Agreement	03rd Sep 2010.				
11	Commencement Date	30.05.2011				
12	Contract Period	20 years (including 910 days for construction of the project from appointed date)				
13	Date of completion Actual	25th Nov 2013				
14	Extension of Time	EOT - 1 (Recommended by Engineer)	EOT - 2			
	(A) EOT LETTER NO.	ICT/IC/NHAI/IND/NH-77/647/14787				
	(B) EOT LETTER DATE	18.12.2013				
15	Date of completion Revised (Anticipated)	31- Dec -15				
16	Contract Value Original	Rs. 560 Cr.				
17	Contract Value Revised (Recommended Contract Value if any)	Rs. 587.12 Cr.				
18	Value of Work Done	2011-2012	2012-2013	2013-2014	2014-2015	2015-2016
		145.618	235.596	89.463	48.652	1.1
19	% (Percentage) Value of Work Done	26.003%	42.071%	15.976%	8.688%	0.196%
20	Total Value of Work completed	520.429				
21	Total % (Percentage of Value Work Completed)	92.934%				
22	Balance Value of Work to be executed	Rs. 66.691 Cr.				
23	Balance Value of Work to be executed %	07.06%				



Manager (Tech)
 N.H.A.I
 PIU, Muzaffarpur