


BSCPL

BSC-C AND C KURALI TOLL ROAD LIMITED



REGD. OFFICE : PLOT NO. 70, SECTOR - 32, GURGAON - 122 001 (HARYANA) INDIA

Completion cum Taking Over Certificate

Name of the Work	Design , Engineering, Financing, Procurement , Construction, Operation and Maintenance of Kurali-Kiratpur Section from Km 28+600 to Km 73+200 of NH-21 in the state of Punjab under NHDP Phase-IIIa on Build, Operate , and Transfer (BOT) basis, Package No- NHDP-III/BOT/IV/03
Name of the Contractor	BSC-C&C Joint Venture
Share in Joint Venture (If any)	50%-50%
Name of the Supervision Consultant	Intercontinental Consultants and Technocrats Pvt. Ltd.
Value of the Contract (Original) INR Cr	346.05 Cr
Value of the Contract (Revised)	368.13 Cr
Period of Completion	30 Months
Date of Start	22-Dec-07
Date of Completion (Original)	22-Jun-10
Date of Completion (Revised)	30-Jun-11
Value of Work Certified from:	
a) Dec-2007 to March-2008	46.04 Cr
b) April 2008 to March 2009	85.37 Cr
c) April 2009 to March 2010	139.06 Cr
d) April 2010 to March-2011	94.35 Cr
e) April 2011 to June-2011	3.31 Cr
Total Value of Contract Certified till date	368.13 Cr
Name & Address of the Client	National Highways Authority of India (Ministry of Shipping, Road Transport & Highways), Government of India New Delhi
Name of the Concessionaire (Employer)	BSC-C AND C Kurali Toll Road Limited, Plot No-70, Sector-32, Gurgaon-122001, Haryana.
Details of Quantities of Work Completed	As per Annexure-1
Details of Structures Completed	As per Annexure-2

45

 21/5/12

Project Director
 National Highways Authority of India
 Project Implementation Unit Chandigarh


 Signature of the Employer


ROOPNAGAR OFFICE : # 222, Giani Zail Singh Nagar, RUPNAGAR - 140 001 (Pb.) Tel : 01881-228238
 SITE OFFICE : Camp at Km. 63, Village-Bauwal, P.O. Bharatgarh, Distt. Roopnagar (Pb.)
 Phone : 01881-277702, Fax : 01881-277703