

GREATER HYDERABAD MUNICIPAL CORPORATION

Office of the Executive Engineer,
Project Division SZ-1, GHMC,
5th floor, Parking Complex,
Abids, Hyd-01

EXPERIENCE CERTIFICATE

Sl. No	Name of work :- Extension of Existing Grade Separator at Chandrayanagutta to the Junction of Barkas Road - Kandikalagete and Inner Ring Road under Engineering Procurement and Construction (EPC) – Turnkey basis				
1	Name of EPC Agency	M/s. BSCPL Infrastructure Ltd.			
2	Estimate Cost of the Project	Rs. 37,00,00,000/-			
3	Internal Bench Mark	Rs. 29,57,13,000/-			
4	Amount of Contract	Rs. 30,79,00,000/-			
5	Work allotment/ Tender/Unit/Nomination)	Tender Basis			
6	If allotted on tender basis; Tender premium	(+) 4.12% Excess over IBM			
7	Contract Duration as per Agreement	24 months			
8	Agreement number with date	03/SE(P)/SZ/GHMC/2019-20, Date: 08.07.2019			
9	Project Commencement Date	08.07.2019			
10	Extension of time granted upto	24.07.2022			
11	Status of work	Work is in progress.			
12	Head of Account	"Major Road Development / Upgradation" "41200-41" under SRDP Scheme			
13	If the work measurements made, its MB No: 1) 37/EE/PDSZ-1/GHMC/2020-21. 2) 60/EE/PDSZ-1/GHMC/2020-21. 3) 61/EE/PDSZ-1/GHMC/2020-21. 4) 62/EE/PDSZ-1/GHMC/2020-21. 5) 103/EE/PDSZ-1/GHMC/2021-22. 6) 104/EE/PDSZ-1/GHMC/2021-22. 7) 105/EE/PDSZ-1/GHMC/2021-22. 8) 107/EE/PDSZ-1/GHMC/2021-22. 9) 106/EE/PDSZ-1/GHMC/2021-22 (Abstract).				
14	Total Length of the Flyover	0.674 Km			
15	No. of Lanes	4-lane (2-lanes on either sides)			
16	Width of the Flyover	16.61 mts			
17	Length of the Viaduct Portion	360 mts			
18	Percentage of Participation (Indicate Share of all Partners)	100%			
19	Name of the Employer	Greater Hyderabad Municipal Corporation			
20	Name of the PMC consultant	M/s Technogen Consultants Pvt. Ltd			
21	Letter of Acceptance No & Date	SE(P-SZ)/(NT-16/3)/GHMC/2018-19 Dated: 08-01-2019			
22	Value of Work Done (Excl. TP) (Approx.)	Financial year	2020-21	2021-22	2022-23
		Amount (In Rs.)	1,09,41,381	13,80,06,300	9,50,74,687
		Amount (In Rs.)	Rs. 24,40,22,368/-		
24	Total percentage of Workdone so far	82.520%			

Issued By

"Countersigned" on the strength of certification
of the EE PD SZ-1, GHMC & PMC

Executive Engineer,
PPD SZ-1, GHMC

Superintending Engineer
Projects, South Zone, GHMC

AK
11/10

Sl.No	Description / Item	Unit	2020-21	2021-22	2022-23
A	Earthwork				
	Excavation in Soil	Cum	627.925	6018.333	0.000
	Embankment	Cum	0.000	5196.502	8692.106
	Granular Subbase	Cum	305.600	305.980	960.820
	Wet Mix Macadam	Cum	518.500	611.482	366.835
B	Asphaltic work				
	Dense Bituminous Macadam	Cum	215.650	336.240	133.950
	Prime Coat	Sqm	2270.000	3933.490	1410.000
	Tack Coat	Sqm	2270.000	3184.600	3568.890
C	Major & Minor Bridges				
	a) Plain Cement Concrete (M15 grade)	Cum	99.187	152.117	0.000
	b) Reinforced Cement Concrete				
	i) M30 grade	Cum	0.000	2215.332	500.611
	ii) M35 grade	Cum	0.000	255.642	0.000
	iii) M40 grade	Cum	185.658	1067.271	0.000
	iv) M45 grade	Cum	95.979	326.975	0.000
	v) M50 grade	Cum	0.000	1866.260	1134.287
D	Reinforcement				
	a) Reinforcement HYSD Bars	MT	26.597	699.883	200.495
	b) Reinforcement HTS	MT	0.000	108.660	0.000
E	Others				
	Filter Media	Cum	0.000	330.480	812.484
	Sub grade	Cum	0.000	0.000	2843.260

Note: The Final bill is yet to be finalised.

This certificate is issued to M/s. BSCPL Infrastructure Ltd. at their specific request, for tender purpose only.

Issued By

"Countersigned" on the strength of certification
of the EE, PD SZ-1, GHMC & PMC

[Handwritten Signature]
11-10-22

Superintending Engineer
Projects, South Zone, GHMC

[Handwritten Signature]
11/10

Executive Engineer,
PD SZ-1, GHMC

[Handwritten Signature]
10/10/22